



Village of Sherwood 2016 Parking Lot and Trail Project Update

POST OFFICE PARKING LOT, NUTHATCH TRAIL, AND ROBINHOOD SUBDIVISION



Project Updates By:
Kyle Johnson
Construction Supervisor
Direct (920) 785-7309
Mobile (920) 492-0555
kyle.johnson@cedarcorp.com

Updates are posted on the Village of Sherwood's [website](#)

For more information about Cedar Corporation, visit our [website](#)

Looking Ahead: Schedule for Week of September 19, 2016

POST OFFICE PARKING LOT:

- The Contractor plans to complete the removals along with complete the excavation and new aggregate base course. The Contractor also plans to install the storm sewer.

NUTHATCH TRAIL:

- The existing trail will be removed, drain tile will be extended, and the proposed trail will be excavated and base course placed.

ROBINHOOD SUBDIVISION PATCHING:

- The patching areas will be marked, no other work is planned.

NOTES:

1. **NOTE TO ALL RESIDENTS: CLIFTON ROAD WILL BE DISCONTINUED FROM HARRISON STREET TO STH 55. HARRISON STREET WILL REPLACE CLIFTON ROAD FOR ACCESS TO STH 55. DISCONTINUED CLIFTON ROAD WILL BE USED AS ADDITIONAL PARKING FOR THE POST OFFICE.**
2. Please remember to avoid construction traffic, if possible, not only for your safety, but for ours as well.
3. The Nuthatch Trail will be closed during construction.

Project Timeline:

- POST OFFICE PARKING LOT TO BE COMPLETED BY OCTOBER 14TH, 2016.
- NUTHATCH TRAIL TO BE COMPLETED BY SEPTEMBER 23RD, 2016.
- ROBINHOOD SUBDIVISION PATCHING TO BE COMPLETED BY OCTOBER 14TH, 2016.
- THE VILLAGE WILL BE COMPLETING SHOULDERS AND LANDSCAPE RESTORATION AFTER THE COMPLETION OF ALL WORK BY MCC INC.

Looking Ahead: Schedule for Week of September 26, 2016

POST OFFICE PARKING LOT:

- Concrete work will be completed early in the week. The site will be fine graded and paved .

NUTHATCH TRAIL:

- The new trail will be prepped with crushed aggregate base course, and paved late in the week.

ROBINHOOD SUBDIVISION PATCHING:

- The patching areas will be milled as needed. Paving will completed soon after the milling is completed.