



Village of Sherwood

2016 Parking Lot and Trail Project Update

POST OFFICE PARKING LOT, NUTHATCH TRAIL, AND ROBINHOOD SUBDIVISION



Project Updates By:
Kyle Johnson
Construction Supervisor
Direct (920) 785-7309
Mobile (920) 492-0555
kyle.johnson@cedarcorp.com

Updates are posted on the Village of Sherwood's [website](#)
For more information about Cedar Corporation, visit our [website](#)

Looking Ahead: Schedule for Week of October 3, 2016

POST OFFICE PARKING LOT:

- The Contractor plans to complete fine grading the base course and pave the parking lot along with the adjoining roadway intersection at Harrison Street

NUTHATCH TRAIL:

- No work is anticipated due to the wet conditions in the affected areas.

ROBINHOOD SUBDIVISION PATCHING:

- The work has been completed

Project Timeline:

- POST OFFICE PARKING LOT TO BE COMPLETED BY OCTOBER 14TH, 2016.
- NUTHATCH TRAIL TO BE COMPLETED BY **T.B.D.**
- ROBINHOOD SUBDIVISION PATCHING TO BE COMPLETED BY OCTOBER 14TH, 2016.
- THE VILLAGE WILL BE COMPLETING SHOULDERS AND LANDSCAPE RESTORATION AFTER THE COMPLETION OF ALL WORK BY MCC INC.

NOTES:

- NOTE TO ALL RESIDENTS: CLIFTON ROAD WILL BE DISCONTINUED FROM HARRISON STREET TO STH 55. HARRISON STREET WILL REPLACE CLIFTON ROAD FOR ACCESS TO STH 55. DISCONTINUED CLIFTON ROAD WILL BE USED AS ADDITIONAL PARKING FOR THE POST OFFICE.**
- Please remember to avoid construction traffic, if possible, not only for your safety, but for ours as well.
- The Nuthatch Trail will be closed during construction.



Looking Ahead: Schedule for Week of October 10, 2016

POST OFFICE PARKING LOT:

- The Contractor will be finishing touch-up items and will complete all remaining work.

NUTHATCH TRAIL:

- No work is anticipated due to the wet conditions in the affected areas.

ROBINHOOD SUBDIVISION PATCHING:

- The work has been completed.

