



Village of Sherwood 2019 Paving Project Update

STUMPF AVENUE, MEEHL STREET, LORRAINE STREET, LESLIE STREET,
MARGARET STREET, AND MARGARET COURT



Project Summary By:
Josh Gerrits, P.E.
Project Engineer
Direct (920) 785-7312
josh.gerrits@cedarcorp.com

Updates are posted on the Village of Sherwood's [website](#).

For more information about Cedar Corporation, visit our [website](#).

Project Timeline:

- CONSTRUCTION STARTING THE WEEK OF JULY 9TH, CONTRACT COMPLETION BY SEPTEMBER 13TH

Looking Ahead: Schedule for Week of July 15, 2019

Meehl Street, Stumpf Avenue, and Lorraine Street:

- Water valve and hydrant replacements and manhole adjustments. Ditch reconstruction, culvert construction, and roadway excavation and base course.

Margaret Street, Margaret Court, and Leslie Street:

- Water valve and hydrant replacements and manhole adjustments

Looking Ahead: Schedule for Week of July 22, 2019

Meehl Street, Stumpf Avenue, and Lorraine Street:

- Ditch reconstruction, culvert construction, and roadway excavation and base course. Concrete curb and gutter construction.

Margaret Street, Margaret Court, and Leslie Street:

- No work anticipated

GENERAL NOTES:

1. Please avoid construction traffic, if possible, for everyone's safety.
2. The contractor will notify you 48hrs prior to the removal of your driveway or limited access to your cul-de-sac. Please ensure to have your vehicles moved to a safe location prior to the start of the day.
3. Once the asphalt is paved, vehicle access to driveways will not be allowed for a few hours where possible. Please ensure to have your vehicles, trailers, etc. moved to a safe location prior to the start of the day. If you need special access, please ensure to contact Cedar Corporation or the Village, prior to the start of paving.
4. The Village is coordinating with the mail carrier and garbage pick-up to ensure deliveries and pick-ups will not be affected by construction. All mailboxes in the project area will be removed and replaced.
5. Please remove any irrigation, electric pet fences, landscaping, and other items within the **Right-of-Way**. This is your responsibility and not the Village's. **If items are not removed prior to the Contractor completing work at your residence, they will be removed and disposed of by the Contractor.**
6. Please have your sump pump discharge onto your lawn instead of the ditch, if possible, until the new grass is established to ensure a better finished product.
7. Please stay out of your ditch if it appears wet to prevent damage to the newly restored areas.

