



# Village of Sherwood 2019 Paving Project Update

STUMPF AVENUE, MEEHL STREET, LORRAINE STREET, LESLIE STREET,  
MARGARET STREET, AND MARGARET COURT



Project Summary By:  
**Josh Gerrits, P.E.**  
Project Engineer  
Direct (920) 785-7312  
[josh.gerrits@cedarcorp.com](mailto:josh.gerrits@cedarcorp.com)

Updates are posted on the Village of Sherwood's [website](#).

For more information about Cedar Corporation, visit our [website](#).

## Project Timeline:

- CONTRACT COMPLETION  
BY SEPTEMBER 13TH

## Looking Ahead: Schedule for Week of August 12, 2019

### Meehl Street, Stumpf Avenue, and Lorraine Street:

- Culvert construction and roadway excavation and base course for curb and gutter. Concrete construction.

### Margaret Street, Margaret Court, and Leslie Street:

- Culvert construction and roadway excavation and base course for curb and gutter. Concrete construction.

## Looking Ahead: Schedule for Week of August 19, 2019

### Meehl Street, Stumpf Avenue, and Lorraine Street:

- Landscape restoration of ditches and asphalt paving.

### Margaret Street, Margaret Court, and Leslie Street:

- Culvert construction, landscape restoration of ditches, and concrete curb and gutter.

### GENERAL NOTES:

1. Please avoid construction traffic, if possible, for everyone's safety.
2. The contractor will notify you 48hrs prior to the removal of your driveway or limited access to your cul-de-sac. Please ensure to have your vehicles moved to a safe location prior to the start of the day.
3. Once the asphalt is paved, vehicle access to driveways will not be allowed for a few hours where possible. Please ensure to have your vehicles, trailers, etc. moved to a safe location prior to the start of the day. If you need special access, please ensure to contact Cedar Corporation or the Village, prior to the start of paving.
4. The Village is coordinating with the mail carrier and garbage pick-up to ensure deliveries and pick-ups will not be affected by construction. All mailboxes in the project area will be removed and replaced.
5. Please remove any irrigation, electric pet fences, landscaping, and other items within the **Right-of-Way**. This is your responsibility and not the Village's. **If items are not removed prior to the Contractor completing work at your residence, they will be removed and disposed of by the Contractor.**
6. Please have your sump pump discharge onto your lawn instead of the ditch, if possible, until the new grass is established to ensure a better finished product.
7. Please stay out of your ditch if it appears wet to prevent damage to the newly restored areas.