



Village of Sherwood 2019 Paving Project Update

STUMPF AVENUE, MEEHL STREET, LORRAINE STREET, LESLIE STREET,
MARGARET STREET, AND MARGARET COURT



Project Summary By:
Josh Gerrits, P.E.
Project Engineer
Direct (920) 785-7312
josh.gerrits@cedarcorp.com

Updates are posted on the Village of Sherwood's [website](#).

For more information about Cedar Corporation, visit our [website](#).

Project Timeline:

- COMPLETION BY END OF SEPTEMBER

Looking Ahead: Schedule for Week of September 23, 2019

Meehl Street, Stumpf Avenue, and Lorraine Street:

- Surface asphalt paving, driveway paving, shoulder construction, and landscape restoration.

Margaret Street, Margaret Court, and Leslie Street:

- Surface asphalt paving, driveway paving, shoulder construction, and landscape restoration.

Looking Ahead: Schedule for Week of September 30, 2019

Meehl Street, Stumpf Avenue, and Lorraine Street:

- Final clean up.

Margaret Street, Margaret Court, and Leslie Street:

- Final clean up.

GENERAL NOTES:

1. **The Contractor may be working on Saturday, August 24th pouring concrete. Additionally, the Village Board has approved allowing the Contractor to work up to 3 Saturdays during the remainder of the project to expedite completion.**
2. Please avoid construction traffic, if possible, for everyone's safety.
3. The contractor will notify you 48hrs prior to the removal of your driveway or limited access to your cul-de-sac. Please ensure to have your vehicles moved to a safe location prior to the start of the day.
4. Once the asphalt is paved, vehicle access to driveways will not be allowed for a few hours where possible. Please ensure to have your vehicles, trailers, etc. moved to a safe location prior to the start of the day. If you need special access, please ensure to contact Cedar Corporation or the Village, prior to the start of paving.
5. The Village is coordinating with the mail carrier and garbage pick-up to ensure deliveries and pick-ups will not be affected by construction. All mailboxes in the project area will be removed and replaced.
6. Please remove any irrigation, electric pet fences, landscaping, and other items within the **Right-of-Way**. This is your responsibility and not the Village's. **If items are not removed prior to the Contractor completing work at your residence, they will be removed and disposed of by the Contractor.**
7. Please have your sump pump discharge onto your lawn instead of the ditch, if possible, until the new grass is established to ensure a better finished product.